

Tatum Overlay Project



M R TANNER
CONSTRUCTION

5/7/18 – Mill

5/8/18 – 5/9/18 – Pave

5/10 – Stripe

Traffic Control – Regular right lane and left lane closures. Traffic will be limited to one lane of traffic north bound and one lane of traffic south bound. We will apply a light coat of tack behind the mill to try and prevent dust. Traffic control will be removed at the end of every day.

5/14/18 – Mill

5/15/18 – 5/16/18 – Pave

5/17/18 – Stripe

Traffic Control – Traffic lanes are too narrow to allow work to be complete and maintain traffic. Therefore, north and south bound traffic will be put on the west side of the median, while construction takes place on the east side of the median. Once construction is complete on the east side, traffic will be flipped to the east side and construction will take place on the west side of the median. Left turns will be restricted during this entire phase of construction. Traffic control will be removed at the end of every day.

5/21/18 – Mill

5/22/18 – 5/23/18 Pave

5/24/18 – Stripe

Traffic Control – Regular right lane and left lane closures. Traffic will be limited to one lane of traffic north bound and one lane of traffic south bound. We will apply a light coat of tack behind the mill to try and prevent dust. Traffic control will be removed at the end of every day.

