Town of Paradise Valley Residential Field Inspection Checklist

The site must be marked with the address, the permit on display and the plans available.

Water Yard Line -The line exposed with a shi

-The line exposed with a shut off valve accessible by at least a 4" riser (at street or bldg.) and properly bedded.

-12" below grade for plastic (PVC) or metal (Copper or galvanized).

-A Dielectric coupling is needed where copper and galvanized come into contact.

Sewer Yard Line

-2 way cleanout located 2' outside of building line and every 100' in clean bedding material.

-Additional cleanouts are required at each 135° of bends.

-Residential sewer may be ABS or PVC sch 40.

-Minimum of 1/4" fall per foot (1/8" per foot may be acceptable if line is 4" in diameter).

Gas Yard Line

-Pressure test of 10# for 15 minutes with good bedding and shading material.

-Metal pipe to be coated and buried 12". Plastic pipe to have a tracer wire and buried 18".

Footing/Ufer

-#4 ground wire, solid or stranded, at least 30' long (20' in concrete and 10' out).

Alternatives may be ground rods (2 rods 6' apart) or a 1/2" plate (2' x 2') and may be added later.

-Trench should be clean of trash, organic materials (roots) and loose soil.

-3" clearance to clean rebar horizontal bar(s) in place.

-Verticals enough for 4' o.c. must be on site (Verticals may be pinned to rocks if the rocks are immovable).

-Bottom of footing to be 18" below finished grade and at least 12" into undisturbed soil.

Stem Wall

-Ensure that Footing Inspection was performed and that the building has drainage.

-Verticals (at 4' o.c.) and horizontal bond beam.

-Horizontal rebar at 4' o.c. maximum.
-Cells are clear of debris and mortar slag (if block).

-Stem to extend a minimum of 6" above grade. -Cells are clear of debris and mortar s -Check hold-down straps or bolts for location per engineering or Braced Wall Panel section.

Other Wall

-Vertical and horizontal reinforcing steel is per plan.

-For block, check cleanouts in every steel cell if more than 5' of wall height (large enough to be effective).

Under Slab Plumbing

-Ensure that Footing and Stem Wall Inspections were performed.

-Sewer Test \$\iffsizer 5\# of air for 15 minutes or fill the system with water (10' head) - ABS or sch 40 PVC.

-Minimum of ¼" fall per foot (1/8" per foot may be acceptable if line is 4" in diameter).

-Bedding (and Shading) is required if available material is rocky or otherwise unacceptable.

-Copper tubing needs to be sleeved where it passes through concrete or stem wall (Galvanized not allowed),

also where they cross hot and cold lines.

-Check for 3/2 lines except for short runs, lines to a hose bibb or lines to refrigerator.

-Natural gas lines are not allowed. Propane gas lines are prohibited under slabs.

Under Slab Electric

-Verify installation is in conduit and sweeps are used.

-Check for bedding and shading material.

Under Slab Mechanical

-Verify duct runs are not in interior bearing footings.

-Check for bedding and shading material.

Preslab

-Check interior footings for location and steel.

-Verify expansion material at stem wall and at least 3 1/2" of concrete.

Roof Sheathing

-Sheathing adequately nailed to trusses or rafters (6d nails, 6" o.c. @ edges & 12" o.c. in field).

-1/16" spacing between sheets with the grade stamp down.

-Sheathing is at least 3/8" OSB or plywood with a span rating equal or greater than the truss/rafter spacing.

Strap & Shear

-Verify locations of hold-downs per plans. Check nailing and I.D. number on hold-down.

-Check straps at beams and H2.5 at trusses and rafters.

-Check braced wall panel nailing and blocking (if panel edges do not fall on plate line).

Rough Inspections

-Ensure that prior Inspections were performed (Footing, Stem, Utilities, Under Slab & Roof Sheathing).

Plumbing

-Gas Test <>10# for 15 minutes – Steel (black, painted if exterior or galv.), yellow brass or wrought iron. -Sewer Test <>5# of air for 15 minutes or fill the system with water (10' head) – ABS or sch 40 PVC.

-Water Test <> 50# of air for 15 minutes or connected to city pressure - Copper, galv. steel or wrought iron. -Verify that the gauges work properly and are holding a sufficient amount of air to charge the entire system.

-Toilet compartment is 30" wide with 24" clearance in front of where toilet will be.

-Pipes need to be supported (4' for sewer & 6' for water). Protect lines with 1/10" steel at stud penetrations.

-Vent termination 6" above the roof and 10' from fresh air intake unless 3' above intake.

-vent termination of above the root and to from fresh an intake unless 3

-Water heater location to be 18" off the floor if located in the garage.

-Grout open area around tub/shower drains in slabs.

Mechanical

-Bathroom vent to outside; both for moisture and odor (cannot terminate inside of gable end).

-Look for Type 'B' vents from furnace and water heater locations and that they have combustion air.

-Appliance vents must have clearance to combustibles, be protected from insulation and proper termination.

-Verify that each room has a source of heat (Not required in baths, halls, closets, utility or storage rooms).

Frame

- -Bedroom windows meet egress (44" sill ht. max., 20" wide min.., 24" high min., & 5.7 sq. ft. min. CLEAR)
- -Anchor bolts (embed 7") placed w/in 12" of corners, w/in 12" of joints, every 6' and have a min. of 2/plate.
- -Alternate attachment by red-head may be used (Ramset works only on monopours).
- -Pressure treated bottom plates on interior and exterior framed walls.
- -Look for post to beam connections (metal straps are necessary on one side) & 1/2" air space at beam pockets.
- -Trusses Specifications should show dead loads of 20psf and for the roofing materials used.
 - -Check for deflection (TC26 is required if greater than 1/2") and for bracing on webs.
- -Check for bearing (double top plate and multiple studs under girders) and H2.5 or equal at 4' o.c. -Verify the header sizes (& trimmers) over windows & doors and the beam sizes supporting roofs and floors.
- -Check for backing for drywall, fire blocking and draft stopping (above fireplace, around flue & at wall/floor).
- -Tempered glass beside doors (within 24") and over tubs and showers (if less than 5' above floor).
- -Sufficient headroom on stairs (6' 8" from a line created by the toe of each step vertically to obstruction).
- -Maximum rise is 8" and minimum run is 9" on residential stairs. (4"-7" rise and 11" run on commercial stairs).
- -Difference between shortest and highest riser limited to 3/8".
- -Landing on each side of a door except residential interior.
- -Roof must be dry in & lath installed for the Frame Inspection.
- -Ventilation is needed under floors and in attic and rafter spaces (1/300 if up & down or 1/150 of area).
- -Shear panel or diagonal bracing at corners and every 25' of exterior and main cross stud partitions.

Electrical

- -Boxes in proper locations for Smoke Detectors (Bedroom, hall, each floor and where ceiling height changes 2').
- -Receptacle boxes at 12' o.c. in rooms and 2' o.c. in kitchens and in halls longer than 10' (wires pulled).
- -A bond wire runs from the house side of the insulating coupling to the cold water and gas lines (if metal).
- -Look for a dedicated circuit for the furnace in garage (then it doesn't have to be GFCI protected).
- -Protect lines with 1/10" steel at stud penetrations if less than 1 1/4" to the hole.
- -Light outside and switch inside of each exterior door.
- A light is required in the kitchen and each bath.
- -At least one receptacle must be located on the outside of the building at front and at rear (GFCI protected).
- -A light or a switched receptacle is required in each room, hall, stair, and attached garage.
- -Each bathroom shall have at least one receptacle by each lav (all receptacles in bath to be GFCI protected).
- -A light is required in the attic, utility room, basement or under floor space if used for storage or equipment.
- -A receptacle is required at or near the equipment if located under floor or in attic (GFCI under floor).
- -Spa type tubs shall have a 20 amp dedicated circuit (GFCI).
- -The service panel is a service type, is adequately supported and tied to ground (attached at 24" intervals).
- -The neutral buss is bonded to the service can.

Lath Nailing

- -Staple (16 gauge) spacing at 6" o.c. on studs at 24" o.c.
- -Caulk around all penetrations (plumb, electrical, etc.)
- -2" lap and 6" joints on kraft waterproof building paper (2 layers over wood sheathing).
- -Weep screed of 3 1/2", 26 gauge metal is in place a minimum of 4" above earth and below the sill plate.
- -No dry wall nailing inspection is required.

Final

- -Ensure that Rough Inspections were performed.
- -Collect copies of Maricopa County Flood approval, Health Department approval, Stucco Certificate, Rural Metro Fire sticker, Special Inspection Certificate (building height), and Blue Cards.

Building

- -Verify that grading is away from the building and House numbers are installed.
- -Door from house to garage is solid core, self-closing with the springs properly loaded.
- -Combustion air venting at gas fireplaces with fire logs installed.
- -Guardrail @ 36" with 4" spacing on intermediates & handrails @ 34"-38" (1 1/2" to 2" in diameter).

Electrical

- -GFCI receptacles w/in 6' of kitchen sink, in baths, in garage, in unfinished basements and outside.
- -Verify that all receptacles are wired correctly and that all circuits are labeled at the panel box.
- -Verify that Smoke Detectors are installed in the correct locations and that they work, if possible.
- -Check for lights at all exterior doors.

Plumbing

- -Shut off valve on each gas appliance at the house.
- -Dishwasher loop higher than sink trap or an air gap.
- -Water heater relief line to extend to outside (6" to 24" above ground and pointed down) without a trap.
- -Vacuum breakers installed on all hose bibbs
- -Last check on pressure on gas lines.

Mechanical

- -Check that at least one screw is in each joint of 'B' vents & that they are inclined upward.
- -Combustion air is adequate for gas appliances (water heater, furnace, etc.)
- -Sources of ignition should be at least 18" above the garage floor.
- -Condensate line to run from the condenser unit of the A/C to the outside in a downward direction.